

1282-P1 - Boston Public Library - Johnson Building Improvements - Scenario 3 - Close 1st Floor (Two				CC - WBS Layout TASK filters: In Progress, Not Started.												Page 1 of 7									
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb
BOSTON PUBLIC LIBRARY - JOHNSON BUILDING IMPROVEMENTS - SCENARIO 3 - CLOSE 1ST FLOOR (TWO PHASES)																									
Project Milestones																									
A4610	GMP Amendment #2 Approval/Execution	15	5	03-06-2014 A	04-08-2014																				
A4600	Substantial Completion - Phase I	0	0		09-23-2014*																				
A4670	C of O - Phase I	0	0		09-23-2014*																				
A1260	Owner FF&E / AV Move in Complete - Phase 1	0	0		12-04-2014																				
Preconstruction																									
Phase I - Childrens, YA, Neighborhoods & Plinths - 2nd Floor																									
Permitting																									
A3790	Building Permit - Phase I (Long Form)	25	0	01-15-2014 A	03-25-2014																				
Procurement																									
Package II - Phase I																									
Trade Contractors																									
A1190	Review & Finalize Awards for Masonry Package	10	3	03-21-2014 A	04-04-2014																				
04 00 01 - Masonry																									
A6910	Award Contract - Masonry	0	0		04-04-2014																				
A4680	Prepare Submittals - Masonry	5	5	04-07-2014	04-11-2014																				
A4690	Consigli Review Submittals - Masonry	5	5	04-14-2014	04-18-2014																				
A4700	A/E Approve Submittals - Masonry	10	10	04-21-2014	05-02-2014																				
A4710	Fab / Deliver - Masonry [s]	5	5	05-05-2014	05-09-2014																				
07 00 01 - Waterproofing, Dampproofing and Caulking																									
A4770	Prepare Submittals - Waterproofing, Dampproofing & Caulking	15	12	03-10-2014 A	04-17-2014																				
A4780	Consigli Review Submittals - Waterproofing, Dampproofing & Caulking	5	5	04-18-2014	04-24-2014																				
A4790	A/E Approve Submittals - Waterproofing, Dampproofing & Caulking	10	10	04-25-2014	05-08-2014																				
A4800	Fab / Deliver - Waterproofing, Dampproofing & Caulking	10	10	05-09-2014	05-22-2014																				
07 29 00 - Joint Sealants																									
A7090	Prepare Submittals - Joint Sealants	15	5	03-10-2014 A	04-08-2014																				
A7100	Consigli Review Submittals - Joint Sealants	5	5	04-09-2014	04-15-2014																				
A7110	A/E Approve Submittals - Joint Sealants	10	10	04-16-2014	04-29-2014																				
A7120	Fab / Deliver - Joint Sealants	10	10	04-30-2014	05-13-2014																				
09 00 02 - Tiling																									
A4860	Prepare Submittals - Tiling	15	5	03-10-2014 A	04-08-2014																				
A4870	Consigli Review Submittals - Tiling	5	5	04-09-2014	04-15-2014																				
A4880	A/E Approve Submittals - Tiling	10	10	04-16-2014	04-29-2014																				
A4890	Fab / Deliver - Tiling	25	25	04-30-2014	06-04-2014																				
09 00 03 - Acoustical Ceiling																									
A4900	Prepare Submittals - Acoustical Ceiling	20	5	03-11-2014 A	04-08-2014																				
A4910	Consigli Review Submittals - Acoustical Ceiling	5	5	04-09-2014	04-15-2014																				
A4920	A/E Approve Submittals - Acoustical Ceiling	10	10	04-16-2014	04-29-2014																				
A4930	Fab / Deliver - Acoustical Ceiling	15	15	04-30-2014	05-20-2014																				
09 51 30 - Metal Ceilings																									
A7320	Prepare Submittals - Metal Ceilings Type 3 and 3A	20	5	03-11-2014 A	04-08-2014																				
A7330	Consigli Review Submittals - Metal Ceilings Type 3 & 3A	5	5	04-09-2014	04-15-2014																				
Start Date 07-01-2013 Finish Date 12-04-2014 Data Date 04-02-2014 Run Date 03-31-2014																									
◆ Milestone Actual Work Remaining Work Critical Remaining Work																									
CONSIGLI CONSTRUCTION CO., INC.																									
BOSTON PUBLIC LIBRARY - JOHNSON BUILDING IMPROVEMENTS - SCENARIO 3 - CLOSE 1ST FLOOR (TWO PHASES)																									
© Primavera Systems, Inc.																									
																									

1282-P1 - Boston Public Library - Johnson Building Improvements - Scenario 3 - Close 1st Floor (Two						CC - WBS Layout TASK filters: In Progress, Not Started.												Page 6 of 7																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2014												2015																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
A9420	Install Ceramic Tile	5	5	07-03-2014	07-10-2014																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						

1282-P1 - Boston Public Library - Johnson Building Improvements - Scenario 3 - Close 1st Floor (Two				CC - WBS Layout TASK filters: In Progress, Not Started.																								Page 7 of 7																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
Activity ID	Activity Name	Orig Dur	Rem Dur	Start	Finish	2014												2015																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
A8300	Reopen 1st Half (Excluding Mezzanine)	0	0		07-23-2014																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									